



J. Ocampo on behalf of the ALBA RF group

ALBA 3rd Harmonic Cavity manufacturing and test collaboration

25th ESLS RF meeting Hamburg 8th/9th Nov. 2021

Contents




- Introduction
- Manufacturing status
- Test collaboration with DESY and HZB
- Conclusions

Introduction



- Scaled version of the 500 MHz EU HOM Damped cavity and optimized
- Replaced ferrite absorbers in dampers by transition to external load
- Prototype is currently doing the FAT



Cavity main parameters



	Design value	Pre-FAT measurements
Central frequency	1499,8 MHz	1497,6 MHz
Tuning range	> 6 MHz	12 MHz
Voltage	215 kV	
Dissipated power	16 kW	
Q	14.000	12.700*
Shunt impedance	1,2 ΜΩ	
R/Q	86 Ω	

Manufacturing



- Manufacturing started in February 2020 by Vitzro Tech (South Korea)
- No significant delays due to Covid-19
- Also no possibilities of visiting the manufacturer during the whole project






Manufacturing difficulties



- Complicated body brazing had to be repeated
- Also, this part had to be baked 3 times to avoid vacuum leaks






TransDamper performance



- TransDamper matching checked.
 - Expected -10dB, but measured -5dB up to 4GHz.
 - Optimization by adjusting antenna position/size possible
 - Effect on HOM damping to be measured in bead-pull
 - Ferrite design as alternative






Input coupler on-the-fly redesign




- First RF measurements showed little coupling to fundamental mode
- Rotating the coupling loop did not help significantly



Coupler problem 1: low transmission at 1,5 GHz




High reflection at 1,5GHz. Fixed without modifying already brazed parts




Coupler problem 2: low coupling (loop geometry)




After modifying coaxial line, still low coupling to fundamental mode:





Wire test to find approximate geometry






Coupler problem 2: low coupling (loop geometry)



- Test second loop geometry based on wire test result:
 - Good coupling (-46,7 dB), but Q₀ degraded to ~7000







Coupler problem 2: low coupling (loop geometry)



- Obtain optimal loop length during SAT:
 - 1. Manufacture and test optimum loop according to simulator
 - 2. If it does not work, test 2 loops with close dimensions
 - 3. Q_{ext} is vs loop length is easy to interpolate in this region







Plunger mode



- Around the central frequency, the quality factor suddenly drops
- Behaviour dependant on plunger position




Resonant mode at 1.5GHz in plunger manipulator




Plunger mode



- Around the resonant frequency, the quality factor suddenly drops
- Behaviour dependant on plunger position
- Will fill the cavity to move away this mode





1,5 GHz WATRAX



- Designed a 1,5GHz WATRAX (WG to coax transition)
- Manufactured and measured by DESY







Picture and measurements courtesy of Fuchs, Heuck and Rüdiger Onken, DESY

Test collaboration with DESY and HZB



- DESY, HZB and ALBA are collaborating on this project to:
 - Build the cavity prototype
 - Build WATRAX
 - Perform EM simulations of the cavity
 - Bead-pull measurement
 - Conditioning in HoBiCaT bunker
 - Installation in BESSY II on 2022 summer shutdown.







Conclusions



- Cavity prototype doing FAT right now
- SAT foreseen before the end of this year
 - Coupler loop optimization to be done during SAT
 - Plunger mode suppressor to be tested during SAT
- Bead-pull, conditioning and beam tests in BESSY II foreseen during 2022 in collaboration with HZB and DESY
- TransDamper performance to be validated during bead-pull





Thank you for your attention!

ALBA 3rd Harmonic Cavity manufacturing and test collaboration

25th ESLS RF meeting Hamburg 8th/9th Nov. 2021